

GENERAL ELECTRIC

P3K-AL-0137-A01

REV NO. 1

TITLE

CONT ON SHEET

2

SH NO. 1

P3K-AL-0137-A01

CONTROL VALVE AMPLIFIER CIRCUIT BOARD TEST

per mark

CONT ON SHEET

2

SH NO.

1

FIRST MADE FOR

X456 New England

115D3314

11708553

GENERAL DESCRIPTION

* G1 and G2 for peaker
G3 and G4 for PWR

REVISIO

This turbine is a single admission type (no FA condition with starting and loading on the control valves). Provisions for chest and rotor warming have been included. A valve opening bias network has been added to open the control valves during pre-warming.

The inputs to this board consist of the speed error signal from the low value gate, the load reference signal from the load reference amplifier, and stage pressure feedback when selected. The board has one operational amplifier which sums the inputs with their corresponding gains (equal to the feedback resistance, divided by the resistance seen by the input in question). The output signal then goes to the valve position loops. A positive 5 volts calls for control valves wide open, 0 volts or less calls for the valves to close. A bias on the output acts to limit the voltage to +5 volts if a larger voltage is called for. The bias is supplied by +30 volts through a resistance network and contact KT102 (closed under normal operation) to -22 volts. This reverse biases CR1 when the output is less than 5 volts (effectively tying the amplifier output to the card output). The output transistor circuit is used for current amplification to drive the external load. Its base to emitter drop may be neglected.

If an overspeed occurs during loading, the resultant speed error will act to close the valves. A 5% overspeed will cancel a 100% load reference signal to close the valves. For example, a 5% overspeed produces a 2.5 volt speed error, or 1.25 volts at pin 11. This contributes -5 volts at the output (gain of 4) which will cancel +5 volts from a 100% load signal to call for 0 volts (all control valves closed).

Valve test can be initiated if the initial pressure is above 95% and the stage pressure signal is above 20% of rated value. When valve test is initiated KL412 KL413 and KL414 will open.

ACTIVE

FOR

1275

COPYRIGHT 1983 GENERAL ELECTRIC CO.

DATE

THIS DOCUMENT INCLUDING THE INFORMATION IT CONTAINS IS CONFIDENTIAL AND PROPRIETARY TO GENERAL ELECTRIC COMPANY AND IS MADE AVAILABLE SOLELY TO A PERSON OR PERSONS WHO HAVE BEEN AUTHORIZED BY GENERAL ELECTRIC TO RECEIVE IT. IT MAY NOT BE REPRODUCED OR COPIED AND SHALL BE RETURNED IMMEDIATELY UPON REQUEST. IT IS THE POLICY OF GENERAL ELECTRIC TO PROTECT THE INFORMATION IT CONTAINS.

JUL 28 1972
1047mc

273-5
ET-27
273-1
273-1
273-7
273-31
PRINTS TO

MADE BY

D. DeNora June 7, 1971

APPROVALS

Steam Turbine

DIV OR DEPT.

P3K-AL-0137-A01

ISSUED

JUL 8 1971

Schidy N.Y.

LOCATION

CONT ON SHEET

2

SH NO.

1

970
670

REV. NO. <u>01</u>	TITLE CONTROL VALVE AMPLIFIER CIRCUIT BOARD TEST	CONT ON SHEET <u>3</u> SH NO. <u>2</u>
P3K-AL-0137-A01	FIRST MADE FOR <u>X456</u> <u>115D3314</u>	

* G1 and G2 for peaker
G3 and G4 for PWR

REVISION

If the unit is running at 60% load, the load reference will be -3 volts to contribute +12 volts (gain of 4) at the output. The stage pressure input will be +3 volts to contribute -9 volts (gain of 3) for a resultant of +3 volts at the output (which is the voltage for 60% load).

If the first stage pressure input drops to 2.5 volts the output will rise to 4.5 volts, calling for a 90% valve position. This will cause the stage pressure to build up to the desired level.

Since the gain of the speed error input is four times that of the load reference, its gain must be increased to 16 to maintain the 5% regulation on overspeed.

If the turbine is tripped on emergency overspeed, contact KT102 will open to lock out the +30 V supply. This causes the output to go negative which rapidly closes all control valves.

1 Q. Y. W. JUL 28 1972

ET-273

273-2

273-12

273-13

273-13

273-71


PRINTS TO

MADE BY <u>D. DeNora</u> <u>June 7, 1971</u>	APPROVALS	Steam Turbine	DIV OR DEPT.	P3K-AL-0137-A01
ISSUED <u>JUN 8 1971</u>		Schenectady, N.Y.	LOCATION	CONT ON SHEET <u>3</u> SH NO. <u>2</u>


REV NO. <u>1</u> P3K-AL-0137-A01 CONT ON SHEET <u>4</u> SH NO. <u>3</u>	TITLE CONTROL VALVE AMPLIFIER CIRCUIT BOARD TEST FIRST MADE FOR <u>X456</u> <u>115D3314</u>
---	---

TEST SET-UP

* G1 and G2 for peaker
G3 and G4 for PWR



NOTE: FOR GROUP THREE BOARD
LOAD RESISTANCE IS 3K



REVISION

1 0.77 JUL 20 1972

ET-27
273-2
273-1
273-1
273-1
273-7

PRINTS 1

MADE BY D. DeNora June 7, 1971 ISSUED JUN 8 1971	APPROVALS 	Steam Turbine Schenectady, N.Y.	DIV OR DEPT. LOCATION CONT ON SHEET <u>4</u> SH NO. <u>3</u>
---	-------------------	------------------------------------	--

970

REV NO. 1	TITLE		CONT ON SHEET 5		SH NO. 4	
P3K-AL-0137-A01		CONTROL VALVE AMPLIFIER CIRCUIT BOARD TEST				
CONT ON SHEET 5		SH NO. 4		FIRST MADE FOR X456		
<u>TEST PROCEDURE:</u>			G1 and G2 for peaker G3 and G4 for PWR			
Input voltages should be set to <u>+ 10 MVDC</u> .						
Output voltages should be read within <u>+ 100 MVDC</u> of stated values, unless specified otherwise.						
1. Hook up card as per test set-up S1, S2, S3, S4, S5 should be closed.						
2. Set 0 volts at speed error input, stage pressure input, and load reference input (pin 28).						
3. Set 1.5K pot max. CCW.						
4. Set +6V on speed error, adjust 1.5K pot for +3V at pin 11.						
5. Set 0 volts on speed error. Set -6.0 VDC on load reference. 28						
6. Adjust R1 for +5 volts at TP8.						
7. Adjust R5 for +5.1 volts at TP7.						
8. Set speed error to +2.5 volts.						
9. Set pin 28 to -5 volts.						
10. Check voltage at TP8. Should + 0.0 volts.						
11. Set speed error to 0.0 volts. Voltage at TP8 should be +5.0 VDC.						
12. Apply -3.0 volts at pin 28.						
13. Set speed error to 0 volts. Voltage at TP8 should be +5.0 VDC.						
14. Apply +3.0 volts to stage pressure input & turn the 77K pot & 19K pot fully CC.						
15. Open S1, S2, and S3. The voltage at TP8 should remain at +3.0V.						
16. Decrease voltage at the stage pressure input to +2.5 volts. Voltage at TP8 should be +4.5 volts.						
17. Set pin 28 to -5.0 volts and the stage pressure input to 4.0 volts. Check TP8 should be at +5.0 volts.						
18. Apply +1.0 volt to speed error. TP8 should be 0.0 volts.						
19. Set stage pressure input to 0.0 volts. TP8 should be +5.0V.						
20. Increase speed error to +2.5 volts. TP8 should be 0.0 volts.						
21. Close S1, S2, S3, S5 and open S4.						
22. Voltage at TP8 should be +5.0 VDC.						
23. Open S5. Voltage at TP8 should vary between (-) 1.9 to -2.3 VDC when R1 is moved from max. counter-clockwise to max. clockwise.						
24. For group #3 & #4 - Resistance check pin #3 to pin #13 for 5.1K ohms.						
REJECTIONS: If voltages as stated are not obtainable, or if any adjustments cannot be reached, the board should be rejected and Control Engineering notified.						
MADE BY D. MONE JUNE 7, 1971		APPROVALS		DIV OR DEPT. P3k-AL-0137-A01		
ISSUED		Steam Turbine Schenectady, New York		LOCATION CONT ON SHEET 5 SH NO. 4		

REVISIONS:

JUL 28 1972

1 D. MONE
Ken a. Schenectady

ET-273

273-2

273-12

273-13

273-13

273-71

PRINTS TO

REV NO. <u>1</u> P3K-AL-0137-A01 CONT ON SHEET --- SH NO. <u>5</u>	TITLE CONTROL VALVE AMPLIFIER CIRCUIT BOARD TEST FIRST MADE FOR X456 115D3314 <div style="text-align: right;">* G1 and G2 for peaker * G3 and G4 for PWR</div>
<div style="display: flex; justify-content: space-between; align-items: flex-start;"> <div style="width: 60%;"> <p>PREPARED BY <u>M.J. Sindoni</u></p> <p>M.J. Sindoni CONTROL DESIGN ENGINEERING</p> </div> <div style="width: 35%;"> <p>DATE <u>5/21/71</u></p> </div> </div> <div style="display: flex; justify-content: space-between; align-items: flex-start; margin-top: 100px;"> <div style="width: 60%;"> <p>APPROVED BY <u>B. Dellorfano</u></p> <p>B. Dellorfano EHC TEST ENGINEER</p> </div> <div style="width: 35%;"> <p>DATE <u>5/20/71</u></p> </div> </div> <div style="display: flex; justify-content: space-between; align-items: flex-start; margin-top: 100px;"> <div style="width: 60%;"> <p>APPROVED BY <u>P.C. Callan</u></p> <p>P.C. Callan - MANAGER CONTROL DESIGN ENGINEERING</p> </div> <div style="width: 35%;"> <p>DATE <u>6-2-71</u></p> </div> </div>	
REVISION <div style="border: 1px solid black; padding: 5px; transform: rotate(-90deg); transform-origin: right top; position: absolute; right: 0; top: 0;"> 1 D. DeNora JUL 28 1972 </div>	

ET-27

273-2

273-1

273-1

273-1

273-7

PRINTS T

MADE BY D. DeNora June 7, 1971	APPROVALS	DIV OR DEPT. Steam Turbine	P3K-AL-0137-A01
ISSUED JUN 8 1971		LOCATION Schenectady, N.Y.	CONT ON SHEET -- SH NO. <u>5</u>