g		GE Energy		Functional T	esting Spe	cification		
Parts & Repair Services Louisville, KY				LOU-GED-531X186CPSA				
	Test Procedure for a Commutation Power Supply Card							
DOCUI	DOCUMENT REVISION STATUS: Determined by the last entry in the "REV" and "DATE" column							
REV.		DESCRIPTION			GNATURE	REV. DATE		
Α	Initial release			L	. Groves	9/29/2009		
В								
С								
Hard co		for reference only. THIS DOCUMENT CONTAIN						
	ARED BY	ED TO OTHERS, EXCEPT WI'	REVIEWE		QUALITY APP	ROVAL		
DATE 9/29/2		DATE	DATE		Charlie Wa. DATE 10/1/2009	de		

	g	
LOU-GED-531X186CPSA	GE Energy	Page 2 of 5
REV. A	Parts & Repair Services	
	Louisville, KY	

#### 1. SCOPE

1.1 This is a functional testing procedure for a Commutation Power Supply Card.

## 2. STANDARDS OF QUALITY

**2.1** Refer to the current revision of the IPC-A-610 standard for workmanship standards.

### 3. APPLICABLE DOCUMENTS

- **3.1** The following document(s) shall form part of this specification to the extent specified herein. Unless otherwise indicated, the latest issue shall apply.
  - **3.1.1** Check electronic folder for more information.

## 4. **ENGINEERING REQUIREMENTS**

- 4.1 Equipment Cleaning
  - **4.1.1** Equipment should be clean and free of debris prior to applying power unless performing an initial check. Refer to the local documented procedures for cleaning guidelines.
- **4.2** Equipment Inspection
  - **4.2.1** Equipment should be visually inspected for any defects prior to applying power. This inspection should include the following as a minimum:
    - 4.2.1.1 Wires broken, cracked, or loosely connected
    - 4.2.1.2 Terminal strips / connectors broken or cracked
    - 4.2.1.3 Components visually damaged
    - 4.2.1.4 Capacitors bloated or leaking
    - 4.2.1.5 Solder joints damaged or cold
    - 4.2.1.6 Circuit board burned or de-laminated
    - 4.2.1.7 Printed wire runs / Traces burned or damaged

## 5. EQUIPMENT REQUIRED

**5.1** The following equipment is required to perform the process requirements. Equipment may be substituted provided that all accuracy's and test ratios are equivalent or better.

Qty	Reference #	Description
1		Fluke 87 DMM (or Equivalent)
1		Firing Box
1		O-scope

LOU-GED-531X186CPSA
REV. A

GE Energy
Parts & Repair Services
Louisville, KY

Page 3 of 5

# 6. TESTING PROCESS

## 6.1 Testing Procedure

6.1.1 Verify continuity between the following points:

NFBP.1- NFBD.1

NFBP.2- NFBD.2

NFBP.3- NFBD.3

NFBP.15- NFBD.15

**NFBP.16- NFBD.16** 

**NFBP-17- NFBD.17** 

CTA.1-CTB.1-CTC.1

CTA.1- NFBD.7

CTA.2- NFBD.4

CTB.2- NFBD-5

CTC.2- NFBD.6

FCC.1- NFBD.11

FCC.2- NFBD.10

## 6.1.2 Remove JP1- JP5 and verify the following:

- 3.75 Mega ohms between P2C & NFBD.8
- 3.75 Mega ohms between N2 & NFBD.9
- 3.75 Mega ohms between P1 & NFBD.12
- 3.75 Mega ohms between N1 & NFBD.13
- 33 Ohms between FCC.1 & JP5.1
- 50 Ohms between FCC.1 & JP5.3
- 22.1 Ohms between CTA.1 & CTA.2
- 22.1 Ohms between CTB.1 & CTB.2
- 22.1 Ohms between CTC.1 & CTC.2

Reinstall JP1-JP5

- 6.1.3 Apply 24 VDC to APS.1(+) & APS.2(-)
- 6.1.4 Connect firing box to APT.1(NEG) & APS.2(Com)
- 6.1.5 Connect O-scope to ASA.1(+) and ASA.2(-)

LOU-GED-531X186CPSA
REV. A

GE Energy
Parts & Repair Services
Louisville, KY

Page 4 of 5

- 6.1.6 Turn on firing box and adjust from 0 to 100% and verify corresponding signal on O-scope.
- 6.1.7 Connect O-scope to ASA2.1(+) and ASA2.2(-)
- 6.1.8 Turn on firing box and adjust from 0 to 100% and verify corresponding signal on O-scope.
- 6.1.9 Connect firing box to APT.3(NEG) & APS.2(Com)
- 6.1.10 Connect O-scope to ASB.1(+) and ASB.2(-)
- 6.1.11 Turn on firing box and adjust from 0 to 100% and verify corresponding signal on O-scope.
- 6.1.12 Connect O-scope to ASB2.1(+) and AS2B.2(-)
- 6.1.13 Turn on firing box and adjust from 0 to 100% and verify corresponding signal on O-scope.
- 6.1.14 Connect firing box to APT.5(NEG) & APS.2(Com)
- 6.1.15 Connect O-scope to ASC.1(+) and ASC.2(-)
- 6.1.16 Turn on firing box and adjust from 0 to 100% and verify corresponding signal on O-scope.
- 6.1.17 Connect O-scope to ASC2.1(+) and ASC2.2(-)
- 6.1.18 Turn on firing box and adjust from 0 to 100% and verify corresponding signal on O-scope.
- 6.1.19 Verify 20 Ohms from ASAA to C14(+)
- 6.1.20 Verify 20 Ohms from ASAM to C15(+)
- 6.1.21 Verify 20 Ohms from ASBA to C16(+)

LOU-GED-531X186CPSA
REV. A

GE Energy
Parts & Repair Services
Louis ville, KY

Page 5 of 5

- 6.1.22 Verify 20 Ohms from ASBM to C17(+)
- 6.1.23 Verify 20 Ohms from ASCA to C18(+)
- 6.1.24 Verify 20 Ohms from ASCM to C19(+)
- 6.1.25 Verify c14 thru C19 with Cap checker function of multimeter, should read between .21uf & .25uf.
- 6.2 \*\*\*TEST COMPLETE \*\*\*
- 7. NOTES
  - 7.1 None at this time
- 8. ATTACHMENTS
  - **8.1** None at this time