g		GE Energy		Functional 1	Testing Spe	ecification
	Parts & Repa Louisville, KY	ir Services		LC	OU-GEF-MCS	
	Test Procedure for MC2000 Machine Control Station					
DOCUI	MENT REVISION STATUS	: Determined by the last enti	rv in the "REV" a	nd "DATE" column		
REV.		DESCRIPTION			IGNATURE	REV. DATE
Α	Initial release			Ri	ck Diercks	01/05/2011
В						
С						
© COPYRIGHT GENERAL ELECTRIC COMPANY Hard copies are uncontrolled and are for reference only. PROPRIETARY INFORMATION – THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF GENERAL ELECTRIC COMPANY AND MAY NOT BE USED OR DISCLOSED TO OTHERS, EXCEPT WITH THE WRITTEN PERMISSION OF GENERAL ELECTRIC COMPANY.						
	ARED BY Diercks	REVIEWED BY	REVIEWE	D BY	Chalie Wa	_
DATE 01/05	/2011	DATE	DATE		DATE 3/22/2011	

LOU-GEF-MCS
REV. A

GE Energy
Parts & Repair Services
Louisville, KY

Functional test procedure MC2000 Machine Control Station

1. SCOPE

1.1 This specification provides the Engineering Requirements for testing MC2000 Machine Control Station. The process applies only to control cards model number44A722842-G01.

2. STANDARDS OF QUALITY

2.1 Refer to the current revision of the IPC-A-610 standard for workmanship standards.

3. APPLICABLE DOCUMENTS

3.1 The following document(s) shall form part of this specification to the extent specified herein. Unless otherwise indicated, the latest issue shall apply.

3.1.1	GEK-25382	Maintenance & Troubleshooting
3.1.2	GEK-25381	Startup & Adjustments
3.1.3	GEK-25391	System Diagrams
3.1.4	44C719602	,
	44C719603	Board Schematics

3.1.5 GIT-200 TAB12 Diagnostic Software

4. **ENGINEERING REQUIREMENTS**

4.1 Description

4.1.1 The purpose of the machine control station is to provide an operator interface for use in controlling the machine tool. The circuitry for the machine control station is contained on two PCBs. The fundamental board is the MCB and the auxiliary board is the MCX

4.2 Equipment Cleaning

4.2.1 Equipment should be clean and free of debris prior to applying power unless performing an initial check. Refer to site specific SRA's for cleaning guidelines.

4.3 Equipment Inspection

- **4.3.1** Equipment should be visually inspected for any defects prior to applying power. This inspection should include the following as a minimum:
 - 4.3.1.1 Wires broken or cracked
 - 4.3.1.2 Terminal strips / connectors broken or cracked
 - **4.3.1.3** Loose wires
 - 4.3.1.4 Components visually damaged
 - 4.3.1.5 Capacitors leaking
 - 4.3.1.6 Solder joints damaged or cold
 - 4.3.1.7 Circuit board burned or de-laminated
 - 4.3.1.8 Printed wire runs burned or damaged

LOU-GEF-MCS REV. A	GE Energy Parts & Repair Services Louisville, KY	Page 3 of 5
	Louis ville, KT	

5. EQUIPMENT REQUIRED

5.1 The following equipment is required to perform the process requirements. Equipment may be substituted provided that all accuracy's and test ratios are equivalent or better.

Qty	Reference #	Description
1	GE MC2000 Bench Control	2000 Bench Test Control # H188671
1	Factory Service Diagnostics	Resides on Bubble Board MB1:
1	7.59MC Software	Resides on Bubble Board MB3:
1	MC2000 PWM Drive Control	2000 Control with Axis Cart or motors
1	Fluke 77 or equivalent	Multimeter

6. TESTING PROCESS

6.1 Diagnostic Test

- **6.1.1** Install MCS to be tested in MC2000 Bench Control, Connect 24V input and IOC Cable to MCB02.
- **6.1.2** Power up MC2000
- **6.1.3** Turn control on by depressing green "Control On" push button on the NCS Station. If the LED on the MCB02 does not come on, stop the testing and begin your troubleshooting.
- **6.1.4** "Power Up Diagnostics" should be displayed on screen, followed by "System Loading", which will be followed by "Mark Century 2000 Service Diagnostics Initialization" & "Make any Keyboard entry for manual/menu mode".
- **6.1.5** Press any key and Factory Diagnostic Screen will be displayed.
- **6.1.6** To select a heading on the menu page, use the cursor control up or down arrow key.
- **6.1.7** Go to manual testing "Machine Control Station Test" Test and pressing enter or return. You need to go through the following tests.
 - 6.1.7.1 "1. MCS Lamp Test.
 - 6.1.7.2 "2. MCS Input Test.
 - 6.1.7.3 "3. Potentiometer Test.
 - **6.1.7.4** "4. Manual Pulse Generator Test.
 - **6.1.7.5** "5. Output Test

***Note Turn on all lamps and leave "ON" for 30 minutes.

	g	
LOU-GEF-MCS	GE Energy	Page 4 of 5
REV. A	Parts & Repair Services	
	Louisville, KY	

- **6.1.8** This should help determine what area has failed on the MCB02 or MCX03 card. Only after board has passed all tests should you continue on.
- **6.1.9** Go to diagnostic page and select "Execute Automatic Test Cycle", Push Enter.
- **6.1.10** Enter test name "MCS", Push Enter.
- **6.1.11** Enter number of test cycles as 1 to 99, Push Enter. Usually we choose 25 to 50 cycles depending on the board problem. Takes a little over a minute to run 1 cycle.
- **6.1.12** The following headings will appear on the CRT and "Working" will appear under the headings:

6.2 "MCS LAMP TEST"

- **6.2.1** If all the tests pass, control will come back to "Factory Test Diagnostics" page. Skip next section and go to section 6.5.
- **6.2.2** If test fails, then "Failure in Error Log" will be displayed.
- **6.2.3** Depress any key to continue to main menu.
- **6.2.4** Select "Error Log Options", press enter.
- **6.2.5** Select "Display Error Log", press enter.
- **6.2.6** Scroll through Error Log with the Down key until "fail" appears in log.
- **6.2.7** Record test name for all failures present in Error Log.
- **6.2.8** When all failures are recorded, depress Cancel.
- **6.2.9** Select "Erase Error Log", and push enter.
- **6.2.10** Press "Cancel" to return to main menu. Shut down control and troubleshoot card.

6.3 MB03 7.59MC Test.

- **6.3.1** Before turning on control be sure proper boards have been inserted into the logic rack and CPU switch is in the middle position.
- **6.3.2** If everything is ready turn on control, pressing "ON".
- 6.3.3 It will take a minute or so for control to boot up. Once done the CRT should display a banner page for 7.59MC control. All LEDs should be lit on all board.

6.4 Part Program Test

- **6.4.1** Once control is up and on line with the 7.59MC application, Turn on axis cart and enable drives.
 - **6.4.1.1** Press Control On again, this will lock in drives from control.
 - **6.4.1.2** Tested MCB02 inputs Test High Jog and Low Jog; Tested Incr. Feed, Ref. Zero, Gnd Zero, and Ste Zero.

	g	
LOU-GEF-MCS	GE Energy	Page 5 of 5
REV. A	Parts & Repair Services	
	Louisville, KY	

- **6.4.2** Run Part Program: Select "INDEX" on the white keys at the top of the keyboard. This should cause the control to display two or three part programs, select "MCLOOP Program" with the gray buttons, and then press POSN, one of the white keys. This should take you back to the position page.
 - **6.4.2.1** Press "Auto" and then "Cycle Start" and drive should begin to move and will continue until they are interrupted by pressing "Cancel or Clear" or removing power. Run Part Program Test for 6 hours.
 - **6.4.2.2** When complete power down control.
- 6.5 ***TEST COMPLETE ***
- 7. Notes
 - 7.1 None at this time.