

GE Power Generation Engineering

PROCESS SPECIFICATION

Materials and Processes Engineering Schenectady, NY 12345

P3K-AL-0023

TEST INSTRUCTIONS FOR TESTING M.S.V. NO. 2 VALVE POSITION UNIT

DOCU	MENT REVISIO	ON STATUS: DETERMINED BY THE LAST ENTRY IN THE "REV" A	ND "DATE" COLUMN	
REV.	AN NO.	DESCRIPTION	SIGNATURE	REV. DATE
A	YA00096	SPECIFICATION LISTED IN STEAM TURBINE/GENERATOR INDEX AS "INACTIVE" HAS BEEN FORMALLY REVISED AS "INACTIVE FOR NEW DESIGN". (PR BUDKA)	C.R. truppe	DEC 0 2 1991
		INACTIVE FOR NEW DESIGN AS OF 12/02/91		

© COPYRIGHT 1991 GENERAL ELECTRIC COMPANY

PROPRIETARY INFORMATION - THIS DOCUMENT CONTAINS PROPRIETARY INFORMATION OF GENERAL ELECTRIC COMPANY AND MAY NOT BE USED OR DISCLOSED TO OTHERS. EXCEPT WITH THE WRITTEN PERMISSION OF GENERAL ELECTRIC COMPANY.

PREPARED BY:	P.R.	BUDKA	
ORIG. ISSUE DATE:		-	

GENERAL & ELECTRIC

P3K-AL-0023

TITLE CONT ON SHEET 3 SH NO. 2

P3K-AL-0023 M.S.V. NO. 2 VALVE POSITION UNIT

REVISIONS

PRINTS TO

SCOPE

M.S.V. NO. 2 VALVE POSITION UNIT

(A) GENERAL

+

+

- (B) TEST EQUIPMENT
- (C) SET-UP
- (D) ADJ. OF OPENING RATE LIMIT
- (E) ADJ. OF CLOSING RATE BIAS
- (F) GAIN & CP ADJ.
- (G) METER TEST (Delete in case of Hand Driven Chest Warming)

THE CONTINUE TO CONTINUE THE PROPERTY OF THE PROPERTY OF A CONTINUE TO CONTINU

COPYRIGHT 1983 GENERAL ELECTRIC CO.

APPROVALS

T.B. White Oct. 7, '69

Steam Turbine DIV OR DEPT.

SSUED

SCHENECTEDY, N. Y. LOCATION CONT ON SHEET SH NO.

GENERAL % ELECTRIC

P3K-AL-0023

CONT ON SHEET

REVISIONS

+

TITLE

TEST INSTRUCTIONS FOR TESTING M.S.V. NO. 2 VALVE POSITION UNIT

P3K-AL-0023 CONT ON SHEET

SH NO. 3

FIRST MADE FOR 170X374

(A) **GENERAL**

> This circuit board consists of circuitry to drive the SADI unit and 0-100% meters.

This test is designed to check the proper operation of these circuits. The voltage tests determine that proper voltage levels are obtained with the pot ranges.

Next the circuitry is tested with a test op-amp so that gain adjustment and proper operation of associated circuitry can be observed.

Next the meter circuit is tested. This test assures that proper meter ranges can be obtained.

This test will assure that proper voltage levels are provided when the over-all system tests are performed.

273-138 R2A

PRINTS TO

P3K-AL-0023

T.B. White Oct. 7, '69

+

Steam Turbine DEPT.

APPROVALS

DIV OR

GENERAL & ELECTRIC P3K-AL-0023 CONT ON SHEET SH NO. TITLE TEST INSTRUCTIONS FOR TESTING M.S.V. NO. 2 VALVE POSITION UNIT P3K-AL-0023 5 SH NO. 5 FIRST MADE FOR 170X374 CONT ON SHEET REVISIONS (B) TEST EQUIPMENT (1) STANDARD TEST PANEL (2) PRE-WIRED PATCH BOARD MARKED "VALVE POS. BD." (3) SIMPSON OR EQUAL (4) DO-180 0-1.0 MA. (5) DVM

+

+

+

*£***T-273** 273-71² 273-2

73-2 73-12

273-132

73-132

73-138

R2/7 PRINTS TO

T.B. White Oct. 7, '69

Steam Turbine

DIV OR DEPT. P3K-AL-0023

Schenectady, N. Y. LOCATION CONT ON SHEET SH NO. 4

GENERAL 🍪 ELECTRIC

P3K-AL-0023

CONT ON SHEET

REVISIONS

TEST INSTRUCTIONS FOR TESTING M.S.V. NO. 2 VALVE POSITION UNIT

TITLE

170X374

P3K-AL-0023 CONT ON SHEET

SH NO.

SET-UP

+

(1) Refer to sketch, page 8.

- Connect SW1 SPDT, Arm to pin 33, Pos. No. 1 N.C. to pin 16, pos. (2) No. 2 to pin 19.
- Connect SW2 SPDT, Arm to pin 14, pos. No. 1 to pin 35, pos. No. 2 N.C. to pin 19.
- (4) Connect SW3 SPDT, arm to pin 20, pos. 1 N.C., pos. 2 to pin 19.
- SW4 SPDT Arm to pin 11, pos. 1 N.C., pos. 2 to pin 12. (5)
- 5.1K lw from pin 3 to pin 19. (6)
- 1K Pot Low Side to pin 19, High Side to pin 15 and wiper to pin 14 15
- (8) Connect input of op-amp to pin 20 and output to pin 1.
- (9) DO 180-0-1.0 MA meter and SW5 SPDT connected as shown on sketch page 8, arm to pin 14, pos. 1 N.C., pos 2 to meter amp.

PRINTS TO MADE BY DIV OR Steam Turbine P3K-AL-0023 ISSUED Schenectady, N.Y. LOCATION CONT ON SHEET

+

GENERAL (%) ELECTRIC

P3K-AL-0023

CONT ON SHEET

SH NO.

REV NO.

TITLE

TEST INSTRUCTIONS FOR TESTING
M.S.V. NO. 2 VALVE POSITION UNIT

CONT ON SHEET

+

+

+

+

SH NO.

P3K-AL-0023

FIRST MADE FOR

170X374

REVISIONS

For D and E -- SW1 - Pos. 2

SW2 - Pos. 1

SW3 - Pos. 2

R7 fully CCW.

Pin 18 connected to pin 19.

- (D) ADJ. OF OPENING RATE LIMIT
 - (1) SW4 Pos. 1.
 - (2) Verify that -22 volts are applied to pin 21 and that pin 19 is grounded; e.g., connected to the PLUS terminal of 22 V power supply.
 - (3) Adjust variable resistor R26 until voltage at TP1 (WH) reads VOP LIMIT. (from data sheets)
- (E) ADJ. OF CLOSING RATE BIAS
 - (1) Verify that +30 V is applied to pin 21 and ground pin 19 is connected with the common potential of +30V and -22V power supplies.
 - (2) Connect pin 11 with pin 12. (SW4 to pos. 2)
 - (3) Adjust R4 until voltage at TOW(WH) reads VCL LIMIT.
 - (4) Return SW4 to Pos. 1. Remove ground on pin 18.

APPROVALS

J=24

73-712

273-2

273-12

273**-**132 273**-**138

R2A

PRINTS TO

T.B. White Oct. 7, '69
ISSUED JAN 3 0 1073

Steam Turbine

Schenectady, N. Y.

DIV OR

LOCATION CONT ON SHEET

P3K-AL-0023

7

SH NO.

P3K-AL-0023

CONT ON SHEET

SH ND.

P3K-AL-0023 SH NO. CONT ON SHEET

TEST INSTRUCTIONS FOR TESTING M.S.V. NO. 2 VALVE POSITION UNIT

FIRST MADE FOR 170X374

REVISIONS

(F) GAIN & CP ADJ.

(1) Switches in following positions:

TITLE

SWI - Pos. 2 Gnd Pin 33 Pin 35 to wiper 1 opamp on 1 pin 10 fil open

- (2) Turn 1K pot to pin 15 end.
- Adjust R5 checking for a range of .49 max < 2.74V, at TP5. Leave at 2.74V. + 1./4 (3)
- (4) Connect DVM to TP6.
- (5) Apply voltage on pin 18 (-1.00 to -1.5 V) until meter reads zero.
 - Measure voltage at TP4 with DVM. Reading should be between -1.27 and -1.47.
- SW2 to pos. 2.
- Apply voltage at pin 18 of V₄.
- (9) Adjust R8 to give V_5 on DVM at TP6.
- (10) Adjust voltage at pin 18 to →5.250 on DVM.
- (11) SW1 to pos. 1.
- (12) Adjust R6 for zero volts on DVM at TP6.
- (13) Adjust voltage at pin 18 to +5.000 V.
- (14) SW1 to pos. 2.
- (15) Adjust R7 for -0.25 V at TP6.

273-2

273-12

273-132

273-138 R

PRINTS TO

White Oct. 7, '69

APPROVALS Steam Turbine

P3K-AL-0023

Schenectady, N. Y.

+

+

LOCATION CONT ON SHEET

GENERAL (%) ELECTRIC

P3K-AL-0023

CONT ON SHEET

REVISIONS

TITLE

TEST INSTRUCTIONS FOR TESTING M.S.V. NO. 2 VALVE POSITION UNIT FIRST MADE FOR 170X374

CONT ON SHEET

P3K-AL-0023

(G) METER TEST (Delete in case of Hand Driven Chest Warming)

- (1) With 1K pot CW on test panel adjust R5 to +.60V at pin 14.
- (2) Connect DO 180-0-1.0 MA meter as shown on sketch.
- (3) SW5 to pos. 2.
- (4) Adjust range pot of meter amplifier for 100%.
- (5) Adjust 1K pot to 0.00 volts at pin 14 (CCW).
- (6) Adjust zero pot of meter amplifier for 0%.


PRINTS TO

APPROVALS DIV OR Steam Turbine ISSUED

LOCATION CONT ON SHEET

P3K-AL-0023

MADE BY



			GEN	IERAL 🛞 ELE	CTRIC	P3K-AL-00)23
	P3K-AL-0023			ST INSTRUCTIONS		CONT ON SHEET	SH NO. 🕴 🔾
1		NO. 60	FIRST MADE			11	
٠	CONT ON SHEET	NO.	TIMOT MADE	1707.07			REVISION
	PREPARED BY:	14 04 97	B () ku hite Design Eng		DATE	OCT 59	-
*	APPROVED BY:	P. C. Co Control	allan, Mana Design Eng	ager pineering	DATE	19/27/67	
	REVIEWED BY:	R. J. De EHC Test	oll Orfano Engineer	Johann	DATE	45/28/70	FLY ET-27
¥	ADE BY	± ,	APPROVALS		DIV OR	Ý	273-71 ² 273-12 ³ 273-132 273-132 273-138 R 2 A
	I.B. White Oct.	7, 169		Steam Turbine	DEPT.	P3K-AI	
18	SUED JAN 2 0 1970			Schenectady,	N. Y. LOCATION	CONT ON SHEET	SH NO. 4 0