TITLE CONT ON SHEET CV PREAMP. BD. CIRCUIT BOARD TEST

P3K-AL-0022

SH NO.

FIRST MADE FOR PL 994D153 (Schem. 994D189)

REVIS

I) GENERAL DESCRIPTION

This board provides the closure of the V.C. position loop. This board has an input ESL, valve stem lift demand signal, from the DFG BD. and an input E_F^{\star} , valve position feedback, from the SADI board.

The forward loop contains:

- OP-AMP as a preamplifier. 1) R36 - loop gain adjustment.
- Hard limit on opening rate. R37 - opening rate adjustment.
- Valve test closing bias. R38 - closing (test) rate adjustment.

The feedback loop contains:

- 1) OP-AMP to prevent loading the feedback signal from the SADI. R46 provides 0-5V range for $E_{\rm F}$.
- BIAS ADJUSTMENT R40 to overcome linear transducer offset and 5%mechanical bias in the servovalve.
- ADJ. R42 to provide a unity feedback loop.

DATA SHEETS

A valve position unit data sheet is prepared for each turbine. data sheet provides numerical values, for a specific turbine, to be used with this turbine. (See Fig. 1)

> THIS DOCUMENT (INCLUDING THE INFORMATION IT CONTAINS) IS CONFIDENTIAL AND PROPRIETARY TO GENERAL ELECTRIC COMPANY AND IS MADE AVAILABLE SOLELY TO: (A) RESPOND TO AN INQUIRY OR MAKE A BID AS A POTENTIAL VENDOR, OR (B) PERFORM A CONTRACT WITH GENERAL ELECTRIC, IT MAY NOT BE REPRODUCED OR COPIED AND SHALL BE RETURNED IMMEDIATELY ON RE-THIS DOCUMENT (INCLUDING THE BE RETURNED IMMEDIATELY ON RE-QUEST. RECIPIENT WILL TAKE ALL REASONABLE STEPS TO PROTECT REASONABLE STEPS TO PROTECT THIS DOCUMENT AND THE INFOR-MATION IT CONTAINS.

273 - 1R

PRINTS

273 - 1

273-7 273-2 273-1

APPROVALS DIV OR <u> Steam Turbine</u>

T.B. White

Schenectady, N. Y. LOCATION

P3K-AL-0022 CONT ON SHEET

sн мо. <u>1</u> CODE TOES!

FF-803-WA (2-69) PRINTED IN U.S.A.

+

REV O TITLE

CV PREAMP. BD. CIRCUIT BOARD TEST

3 sh NQ. 2

+

+

+

+


P3K-AL-0022

FIRST MADE FOR PL 994D153 (Schem. 994D189)

REVISI

INITIAL ADJ. - OP-AMP FDB. & LOOP FDB. (PERFORM WITH BIO, R9, and R14 OPEN) II)

A) Test Set Up



Note: Make sure DVM reads zero when input terminals are shorted. If not, adjust DVM

During this adjustment the circuit board has to be disconnected. Note that the PLUS-side of the variable power supply is connected to the 1 terminal.

OP-AMP FDB

- Set SW to POS. A.
- Connect terminal 1 with TP2 (RD).
- 3) Connect terminal 2 with B4.
- Adjust variable voltage source until DVM reads V_A .
- 5) Set SW to POS. B.
- Adjust R36 until the ammeter reads current I_{A} .

C) Loop FDB

- Set SW to POS. A.
- Connect terminal 1 with TP4.
- 3) Connect terminal 2 with B4.
- 4) Adjust variable voltage source until DVM reads V_5 .
- Set SW to POS. B.
- Adjust R42 until the ammeter reads current I_5

APPROVALS

Note: It may be necessary to open circuit one end of R9 to obtain correct resistance.

> 273-PRINTS

273-273-1

273-

273-.

Sept. 25, '69

Steam Turbine

DIV OR ... DEPT Schenectady, N. Y.

LOCATION

P3K-AL-0022

CONT ON SHEET

sн No. 2

CODE IDEN

P3K-AL-0022

TITLE CONT ON SHEET CV PREAMP. BD. CIRCUIT BOARD TEST P3K-AL-0022 CONT ON SHEET 4 FIRST MADE FOR PL 994D153 (Schem. 994D189) REVI: III) FINAL TEST Connect -22V to pin 21. Connect +30V to pin 17. Connect signal ground pin 19. Insert BlO, R9, and R14. Do not connect Figure 2 until step EIS FDB. Loop OP-AMP Set R46 at 11 turns from either end. 2) Measure EF at TP4 with DVM. Adjust R47 to bring E_{F} as close to zero as possible. Adj. of Opening Rate Limit Turn R40 fully CCW. 1) 2) Apply +5V on pin 36. Adjust R37 until the voltage ESA (TP2) reads VOP. LIMIT. Adj. of Vlv. Test Closing Bias 1) Connect pin 5 with pin 7. Remove +5V from pin 36. Adjust R38 until the voltage $E_{\mbox{SA}}$ (TP2) reads $V_{\mbox{CL LIMIT}}$. Remove lead which connects pins 5 and 7. Gain and Bias Adj. 1) Turn pot 9 fully CCW (Fig. 2). 2) Apply $E_F = -5V$ at pin 39. 3) Adjust R46 to give $E_F = -5V$ at TP4. 4) Turn R40 fully CCW. 5) Apply 50K in parallel with R5 + R36. 6) Apply +5V at pin 36. ESA (TP2) should be 0.0V. If not, adjust R42 until ESA is 0.0V. 7) 8) Apply +5V at pin 39. The E_F (TP4) should read +5V. If not, adjust R46 until $E_F = +5V$. Connect pin 36 to signal ground, pin 19. 10) 11) Change resistance in parallel with R5 + R36 to 5K. 12) Adjust R40 for $E_{SA} = -0.25$ at TP2. ET-2 KETURNING Check OP. AMP. FDB. resistor setting: Leaving all other 13) 273-7 voltage and resistor settings as they are at end of step (9); apply V_6 volts at pin 36. ESA (TP2) should read V_7 volts. 273-2 If not, adjust R36 until $E_{SA} = V_7$, within \pm 25%. 273-1 (Note: The V value given must be less than V OP LIMIT to be correct.) 273-1 273-1 R. **PRINTS** APPROVALS T.B. White 25. DIV OR Steam Turbine P3K-AL-0022 Schenectady, N.Y. LOCATION CONT ON SHEET 4

FF-803-WA (2-69) PRINTED IN U.S.A.

1370

CODE IDEN'

GENERAL (%) ELECTRIC P3K-AL-0022 CONT ON SHEET 5 TITLE CV PREAMP. BD. CIRCUIT BOARD TEST P3K-AL-0022 CONT ON SHEET 5 SH NO. 4 FIRST MADE FOR PL 994D153 (Schem. 994D189) REVIS III) FINAL TEST (Continued) OPEN E) Gain and Bias Adj. (Continued) Use power supply to vary ESL (pin 36). 15) Switch S17 to Pos. B. Glose S10. 16) Apply $E_{SL} = 1.0V$ and E_F (TP4) should go to 4.0V. 17) Apply $E_{SL} = 2.0V$ and E_F should go to 3.0V. 18) Apply $E_{SL} = 3.0V$ and E_F should go to 2.0V. 19) Apply $E_{\rm SL}$ = 4.0V and $E_{\rm F}$ should go to 1.0V. 20) If steps 16 through 19 do not check, use pot 9 to set $E_{\rm F}=5$ V when $E_{\rm SL}$ is OV and then repeat steps 16 through 19. Put red glyptol on R42 and R36.

> 273-273-273-273-273-273-

PRINT

T.B. White Sept. 25, '69

Steam Turbine

DIV OR

P3K-AL-0022

Schenectady, N. Y. LOCATION

CONT ON SHEET 5

sh No. 4

FF-803-WA (2-69) PRINTED IN U.S.A.

+

+

1270

CODE IDE?

GENERAL @ ELECTRIC

P3K-AL-0022 6

CONT ON SHEET

SH NO.

RE'

0

TITLE

P3K-AL-0022

sh No. 5

VPU SETTING DATA 3 SLOPE DFG. FIRST MADE FOR

TURBINE: VALVE:

TEST INSTR:

P24B-AL-4945, P24B-AL-

P24B-AL-4948

OP. AMP.

CONT ON SHEET 6

FEEDBACK:

volts

 $uamp R_f = V_4/I_4 =$

KOHM

volts

VOPLIMIT = volt VCLLIMIT

volt

LVDT SIZE =

RATE LIMITS:

in

FIGURE 1

APPROVALS Sept. 25, '69

Steam Turbine

DIV OR _ DEPT.

P3K-AL-0022

SH NO. 5

FF 273-

273-273-273-273-R PRINT:

FF-803-WA (2-09) PRINTED IN U.S.A.


+

Schenectady, N. Y.

LOCATION CONT ON SHEET

1270

CODE IDEN



GENERAL 🍪 ELECTRIC

P3K-AL-0022

		TITLE CV PRI	FAMD PD CT	שר ממא מי דווסם סמארים דווסם	CONT ON SHEET		
P3K-AL-0022		CV PRI	CAMIR. BD. CI	RCUIT BOARD T	BOARD TEST		
CONT ON SHEET	SH NO. 7	FIRST MADE FOR	PL 994D15	3 (Schem. 99	4D189)		
e Fresh				. 17			
88 MR 547 Ng	F	8 # # W M					
E	S III	9.5		超 超	20.		
PREPARED BY	y-10	13/16		0.00	10/6/6		
PREPARED BI	T. B. Whi	te		DATE	141616		
	Turbine C	ontrol Design	Engineering	9	ş.		
549	100						
11.34		** y					
			+30 ==				
APPROVED BY	17 1		66		ou de de		
APPROVED BY		lan, Manager	Control of the second second	DATE			
. 3	Turbine C	ontrol Design	Engineering)	7 1		
	47	5					
REVIEWED BY				DATE			
	R. J. Del: EHC Test 1				201		
		3-11-0-					
= [™]							
**							
6 ⁷⁹ m		16					
e ⁵⁹ 10							
e ²⁹ 111							
DE 8Y		APPROVALS					
DE BY White, Se	pt. 25, '69		team_Turbine		P3K - AL -00		

Data Sheet

Job #								
Serial #					Burn-in Start			
Date								
Data Sheet for994D153G0008/G0013/G0019					Burn-in Stop			
Test ProcedureP3K		Technician						
Test Procedure Step	Nominal	Lower Limit	Pre-Burn in Results	Post Burn in Results	Upper Limit	Pot Values If applicable CW CCW Pass/Fa		Pass/Fail
C-3 - R37 - TP2	-3.357V	Vop limit						, 4, 4, 5, 7, 4, 11
D-3 - R38 - TP2	+2.857V	Vcl limit			:			
E7 - TP2	0.0V	0.0V						-
E9 - TP4	+5.0V	+5.0V			+5.0V			<u>-</u>
E13 - TP2	+3.0V	+2.25V		r-	+3.75V	• • • •		
E16 - TP4	4.0V	+3.91V			+4.09V			
E17 - TP4	3.0V	+2.91V			+3.09V			
E18 - TP4	2.0V	+1.91V			+2.09V	-	·	
E19 - TP4	1.0V	+0.91V			+1.09V			
Brunswick Test				-				
3 - R47 @ Pin-18			-			·		
4	0.0V							
5 - R36								
6-7 - R46								
8-9-10 - R37	-3.357V	-	_		-			
11 - R42 @ TP2								
13 -R40 @ TP2								
15-16-17 - R38	+2.857V							
20	+5.00V							
22	+2.50V							
24	0.00V							