g		GE Energ	ЭУ	Functional 1	esting Spe	ecification		
Parts & Repair Services Louisville, KY			LOU-BENT-3300-06					
Test Procedure for a Bentley Nevada System Monitor Card								
DOCUM	MENT REVISION STATUS	Determined by the last	entry in the "REV" a	nd "DATE" column				
REV.		DESCRIPTION	1		IGNATURE	REV. DATE		
Α	Initial release			Ste	eve Pharris	1/30/12		
В								
С								
Hard cop PROPRI MAY N	YRIGHT GENERAL ELECTI pies are uncontrolled and are f IETARY INFORMATION — ' IOT BE USED OR DISCLOSI ARED BY Pharris	or reference only. ΓHIS DOCUMENT CONTA		PERMISSION OF GENE		OMPANY.		
DATE 01/30/	/12	DATE	DATE		DATE 1/30/2012	ek.		

LOU-BENT-3300-06 REV. A	GE Energy Parts & Repair Services	Page 2 of 3
	Louisville, KY	

1. SCOPE

1.1 This is a functional testing procedure for a Bently Nevada Card.

2. STANDARDS OF QUALITY

2.1 Refer to the current revision of the IPC-A-610 standard for workmanship standards.

3. APPLICABLE DOCUMENTS

- **3.1** The following document(s) shall form part of this specification to the extent specified herein. Unless otherwise indicated, the latest issue shall apply.
 - **3.1.1** Check Blue Binders next to equipment for BOMs, drawings, etc.
 - **3.1.2** Check board's electronic folder for more information (working to scan data into system on going and not yet completed)

4. ENGINEERING REQUIREMENTS

- 4.1 Equipment Cleaning
 - **4.1.1** Equipment should be clean and free of debris prior to applying power unless performing an initial check. Refer to site specific SRA's for cleaning guidelines.
- 4.2 Equipment Inspection
 - **4.2.1** Equipment should be visually inspected for any defects prior to applying power. This inspection should include the following as a minimum:
 - **4.2.1.1** Wires broken, cracked, or loosely connected
 - 4.2.1.2 Terminal strips / connectors broken or cracked
 - 4.2.1.3 Components visually damaged
 - 4.2.1.4 Capacitors bloated or leaking
 - 4.2.1.5 Solder joints damaged or cold
 - 4.2.1.6 Circuit board burned or de-laminated
 - 4.2.1.7 Printed wire runs / Traces burned or damaged

5. EQUIPMENT REQUIRED

5.1 The following equipment is required to perform the process requirements. Equipment may be substituted provided that all accuracy's and test ratios are equivalent or better.

Qty	Reference #	Description
1	140700	Bently 3300 Test Station

LOU-BENT-3300-06
REV. A

GE Energy
Page 3 of 3

Page 3 of 3

Louis ville, KY

6. Testing Process

- **6.1.1** Boot Bentley computer. If it asks for a password, just hit "enter".
- **6.1.2** Open "TESTLAN" and select "A", and follow instruction on screen.
- **6.1.3** Go through the following selections.
 - 6.1.3.1 Test Configuration
 - 6.1.3.2 Job Information
 - **6.1.3.3** Equipment Configuration
 - **6.1.3.4** Quit Program when done with the above selections.

6.2 ***TEST COMPLETE ***

7. Notes

7.1 None at this time.

8. Attachments

8.1 None at this time.